HALLMARK AVIATION SERVICES
Providing Peace of Mind.

Jet-Bridge Arrival Checklist

HAS-SAF-JBA-003
EFFECTIVE 08/01/2024
AUTHOR: Q&A MGR

Instructions: This form is to be completed by the JB operator for any flight that requires jet bridge movement. All areas are to be completed clearly by the operator and "N/A" is to be used for any procedure that is not applicable in the station. This form requires to be filed for up to 90 days and is an auditable document.

AIRLINE AND FLIGHT #:	DATE:	GATE:	BLOCK TIME:	JET BRIDGE USED (circle): L1 L2 L3

Pre-Arrival

☐ Y ☐ N ☐ N/A	Jet bridge driver and spotter arrive at the gate -15 minutes prior to the arrival, with their proper Safety PPE.
☐ Y ☐ N ☐ N/A	Jet bridge driver and spotter have briefed on the Ready, Safe, Go program.
☐ Y ☐ N ☐ N/A	Jet bridge driver inspects and ensures the jet bridge controls are properly functioning and the jet bridge wheels are stowed in the box.
☐ Y ☐ N ☐ N/A	Jet bridge driver ensures the jet bridge is safe to operate (floor- is clear of all debris-trash, water, any possibility trip, slip or fall) and interior temperature and lighting are in perfect condition.
☐ Y ☐ N ☐ N/A	Jet bridge driver checks all jet bridges not used during the operation have been checked, secured, and closed.
☐ Y ☐ N ☐ N/A	Jet bridge driver safely moves the jet bridge cab orientation to avoid any positioning delay.
☐ Y ☐ N ☐ N/A	Spotter checks for the location of the PBB EMERGENCY STOP BUTTON (if applicable).
☐ Y ☐ N ☐ N/A	Spotter inspects the ramp area for obstructions in the jet bridge path.
☐ Y ☐ N ☐ N/A	Spotter will ensure that the jet bridge canopy and bumper are in good condition. (Any tears or missing pieces are to be reported immediately).
☐ Y ☐ N ☐ N/A	REMOTE BAY OPERATION DRIVER- Once the jet bridge has been extended from its stowed position and parked for the aircraft to be tow-in, the jet driver will do a full walk through from the jet bridge cabin to the entrance of the jet bridge.

Jet- Bridge Arrival Checklist

HAS-SAF-JBA-003
EFFECTIVE 08/01/2024
AUTHOR: Q&A MGR

Arrival

☐ Y ☐ N ☐ N/A	Spotter has verified that the aircraft has been chocked and free of equipment obstruction.
☐ Y ☐ N ☐ N/A	Jet bridge driver receives thumbs up signal "READY" to move the jet bridge.
☐ Y ☐ N ☐ N/A	Spotter has doubled checked the surroundings for safety, and signals to the driver with thumbs up and communicates with a thumbs-up "SAFE".
☐ Y ☐ N ☐ N /A	Jet bridge driver confirms back to the spotter with thumbs up "GO", then rings warning bell three times before moving jet bridge.
☐ Y ☐ N ☐ N/A	Jet bridge driver moves jet bridge towards aircraft slowly and smoothly while maintaining eye contact with the spotter.
☐ Y ☐ N ☐ N/A	Jet bridge driver adjusts the jet bridge floor-level approximately 2" - 2.5" below door seal of the aircraft.
☐ Y ☐ N ☐ N/A	" ”DO NOT TOUCH FUSELAGE WITH JET BRIDGE"
☐ Y ☐ N ☐ N/A	Driver switch Auto-leveler to "on" position and deploys the canopy.

Name and signature

Jet Bridge Driver (Name):	(Signature):
Jet Bridge Spotter (Name):	(Signature):

In case of an accident/incident, the operator MUST remain at the scene, immediately notify your Airport Authorities. Initial the Incident Checklist with the Station Regional/General Manager. If any questions the HQ Safety Manager.