HALLMARK AVIATION SERVICES

# Arrival Jet Bridge Checklist

To be completed by the Jet Bridge Operator for flights requiring jet bridge movement. Retain on file for 90 days as an auditable record.

| AIRLINE AND FLIGHT #: | DATE: | GATE: | BLOCK TIME: | JET BRIDGE USED (circle): L1 L2 L3 |
|---|---|---|---|---|
| | | | | |

| |
|---|
| ***PRE-MOVEMENT VERIFICATION*** |
| ☐ Spotter and I have reported to the gate and prepared to conduct the jet bridge operation. |
| ☐ I have confirmed the jet bridge is operational and serviceable. |
| ☐ I have verified the control panel is functioning properly. |
| ☐ I have verified that the canopy, bumpers, rollers, safety shoe, and safety chain are serviceable. |
| ☐ I have confirmed that power cables are properly stowed and secured. |
| ☐ I have inspected the aircraft stand and confirmed it is free of FOD and obstructions. |
| ☐ I have established positive communication with my spotter. |
| ☐ I have confirmed the jet bridge area is free of personnel and I am the only individual present before operating the jet bridge (EK only) |
| ***READY*** |
| ☐ Communication has been established and confirmed between and spotter and I. |
| ***SAFE*** |
| ☐ I have confirmed the aircraft has come to a complete stop. |
| ☐ I have confirmed aircraft chocks are in place. |
| ☐ I have confirmed that the jet bridge movement path remains clear. |
| ☐ My spotter has verified that all safety conditions have been met. |
| ☐ My spotter has verified that all safety conditions have been met. |
| ***GO*** |
| ☐ I have received authorization from my spotter to begin movement |
| ☐ I have acknowledged the authorization. |
| ***JET BRIDGE MOVEMENT*** |
| ☐ I positioned the jet bridge floor appropriately below the aircraft door sill. |
| ***POST-DOCKING*** |
| ☐ I received crew acknowledgment prior to opening the aircraft door. |
| ☐ I placed the safety shoe beneath the aircraft door. |
| ☐ I activated the auto-leveler. |
| ☐ I deployed and adjusted the canopy. |
| ***Record any discrepancies, hazards, or abnormal conditions observed while completing the Ready, Safe, Go process.*** |
| In case of an accident/incident, the operator MUST remain at the scene, immediately notify your Airport Authorities. Initial the Incident Checklist with the Station Regional/General Manager. If you have any questions, contact the HQ Safety Manager. |

| | |
|---|---|
| Jet Bridge Driver (Name): | (Signature): |
| Jet Bridge Spotter (Name): | (Signature): |