HALLMARK AVIATION SERVICES

Arrival Jet Bridge Checklist

To be completed by the Jet Bridge Operator for flights requiring jet bridge movement. Retain on file for 90 days as an auditable record.

AIRLINE AND FLIGHT #:	DATE:	GATE:	BLOCK TIME:	JET BRIDGE USED (circle): L1 L2 L3

PRE-MOVEMENT VERIFICATION
☐ Spotter and I have reported to the gate and prepared to conduct the jet bridge operation.
☐ I have confirmed the jet bridge is operational and serviceable.
☐ I have verified the control panel is functioning properly.
☐ I have verified that the canopy, bumpers, rollers, safety shoe, and safety chain are serviceable.
☐ I have confirmed that power cables are properly stowed and secured.
☐ I have inspected the aircraft stand and confirmed it is free of FOD and obstructions.
☐ I have established positive communication with my spotter.
☐ I have confirmed the jet bridge area is free of personnel and I am the only individual present before operating the jet bridge (EK only)
READY
☐ Communication has been established and confirmed between and spotter and I.
SAFE
☐ I have confirmed the aircraft has come to a complete stop.
☐ I have confirmed aircraft chocks are in place.
☐ I have confirmed that the jet bridge movement path remains clear.
☐ My spotter has verified that all safety conditions have been met.
GO
☐ I have received authorization from my spotter to begin movement
☐ I have acknowledged the authorization.
JET BRIDGE MOVEMENT
☐ I positioned the jet bridge floor appropriately below the aircraft door sill.
POST-DOCKING
☐ I received crew acknowledgment prior to opening the aircraft door.
☐ I placed the safety shoe beneath the aircraft door.
☐ I activated the auto-leveler.
☐ I deployed and adjusted the canopy.
Record any discrepancies, hazards, or abnormal conditions observed while completing the Ready, Safe, Go process.
In case of an accident/incident, the operator MUST remain at the scene, immediately notify your Airport Authorities. Initial the Incident Checklist with the Station Regional/General Manager. If you have any questions, contact the HQ Safety Manager.

Jet Bridge Driver (Name):	(Signature):
Jet Bridge Spotter (Name):	(Signature):